

GOVERNMENT OF TELANGANA
ABSTRACT

NABARD RIDF XX – Karimnagar region – Construction of Low level Level Causeway on road from Narayanpur to Kondapur of Yellareddypet Mandal of Rajanna Siricilla District – According Extension of Agreement Time up to 28.08.2019 without penalty – Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 454

Dated: 04-07-2018.
Read the following:-

1. G.O.Rt.No.221, PR&RD (PRogs.II) Dept, dt.4.4.2015.
2. G.O.Rt.No.287, PR&RD (Progs.II) Dept, dt.12.4.2016.
3. G.O.Rt.No.785, PR&RD (Progs.II) Dept, dt. 19.12.2017.
4. From the CE, PR, Hyd, Lr.No.AEE/DEE-II/KRNR/NB-XX/
Kondapur/Mustabaed (M)/2018, dt.23.01.2018

<<>>

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad in the reference 4th read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time up to 28.08.2019 without imposing penalty in respect of work "Construction of Low level Level Causeway on road from Narayanpur to Kondapur of Yellareddypet Mandal of Rajanna Siricilla District " under NABARD RIDF XX, as the delay is not attributed to the contractor and due to the designs approval as the discharge is more than 1000 Cusec, the designs are referred to Chief Engineer, Central designs Organization , I&CAD Department Hyderabad for approval.

2. The Chief Engineer, Panchayat Raj (NABARD), Hyderabad shall take necessary action accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

VIKAS RAJ
PRINCIPAL SECRETARY TO GOVERNMENT (FAC)

To

The Chief Engineer, Panchayat Raj (NABARD), Hyderabad.

Copy to:

The SE, PR, Karimnagar

The PS to M(PR&RD)

SF/SC

//FORWARDED::BY ORDER//

SECTION OFFICER